

where the going is easy®

Operations Monthly Report – October 2016

Engineering

Perimeter Security Improvements

50 percent completed. Expected to be completed by January 2017.

Improvements to Lot A

• Preconstruction meeting scheduled for October 25, 2016. Construction to begin in January 2017.

Improvements to Runway 7R-25L

• 30 percent design documents expected in mid-November.

Donald Douglas Drive Traffic Mitigation Plan

• 100 percent design package is completed. Work to begin in two weeks.

Los Cerritos Channel Sub-Basin 4 Stormwater Capture Facility

Construction to begin November 7, 2016.

Facilities/Maintenance

- Landscaping is continuing at "monument signs" and in South Lot by terminal.
- Pet Relief areas identified and working on installation of functional elements.
- Airfield painting of closed areas, refreshing of other markings and signs.
- Rubber removal on RWY 12-30 starting tonight through rest of week.
- Plains (oil) Pipeline inspection/repair work near main runway, requires runway closure nightly for approximately 3 weeks.

Airside Operations

- We continue to work with participants on planning and preparation for the Festival of Flight event.
- We will have several aircraft that are participating in the Huntington Beach airshow based at our airport this weekend. The Air Force Thunderbirds will base at Los Alamitos.

Operations Monthly Report October 2016 Page 2

- Huntington Beach Airshow schedule is practice on Friday, with Airshow Saturday and Sunday.
- Taxiway J/D intersection had an emergency repair to the pavement last Friday night for pavement failure.
- Airport has ordered the disabled aircraft recovery dollies from the manufacturer, should be delivered in 3 4 weeks.